

PROJECT NUMBER: 3018 02 50879-3
STORK – TWIN CITY TESTING CORPORATION

PAGE: 1 of 4
DATE: October 21, 2002
REVISED: April 24, 2003

STORK \ TWIN CITY TESTING CORPORATION
662 Cromwell Avenue
St. Paul, Minnesota 55114-1776
Phone: (651) 645-3601 Fax: (651) 659-7348

FIELD IMPACT INSULATION CLASS (F-IIC)
TESTING CONDUCTED AT MAINSTAY SUITES,
1275 ASSOCIATES DRIVE, DUBUQUE, IA 52002

Prepared for:

SPACEJOIST
Attention: Mr. Roger Gibbs
P.O. Box 276
Dyersville, IA 52040

Client Purchase Order Number: Contract Dated 8/26/02

Conducted and Prepared by:



Jason M. Burggraff
Engineering Technician
Product Testing Department
Phone: (651) 659-7319

Reviewed by:



For: Richard O. Thomalla
Senior Acoustic Project Manager
Product Testing Department
Phone: (651) 659-7310

The test results contained in this report pertain only to the actual assemblies tested and not necessarily to all similar constructions.

FIELD IMPACT INSULATION CLASS (F-IIC) – ASTM E1007-97

INTRODUCTION:

This report presents the results of acoustical testing of the floor/ceiling assembly between rooms 226 and 326, at the MainStay Suites, 1275 Associates Drive, Dubuque, IA. This test was requested by Mr. Roger Gibbs of Spacejoist on September 30, 2002 and was conducted on October 10, 2002.

This report must not be reproduced except in full with the approval of STORK / Twin City Testing. The test results contained in this report pertain only to the specific floor/ceiling assemblies tested and not necessarily to all similar constructions.

STORK / Twin City Testing Corporation has been accredited by the U.S. Department of Commerce and the National Institute of Standards and Technology (NIST, formerly NBS) under their National Voluntary Laboratory Accreditation Program (NVLAP) for conducting this test procedure. This report may not be used to claim product endorsement by NVLAP or any agency of the U.S. Government.

TEST RESULTS SUMMARY:

<u>Test Configuration:</u>	<u>F-IIC</u>	<u>Def. (dB)</u>
<i>Floor/Ceiling</i> carpet/ padding (existing)	70	15

FLOOR/CEILING DESCRIPTION:

The test was conducted between units 326 and 226. The floor ceiling assembly consisted of the following components:

- 30oz. 8 gauge carpet, with 3/8” 6 lb. urethane foam padding (existing)
- 3/4” thick Maxxon Underlayment
- 3/4” OSB sub-floor
- SpaceJoist Metal Web Truss System, 20’x16” deep – 24” O.C.
- R11 Fiberglass insulation
- 1/2” Resilient channel – 24” O.C.
- 5/8” type X gypsum board

Estimated weight of the system was 14.6 psf.

The floor ceiling description was provided by Spacejoist personnel, and was not verified by TCT.

TEST PROCEDURE AND EQUIPMENT:

ASTM Standard E1007 (97) was followed in every respect. The instrumentation was calibrated before and after testing with a B+K 4230 sound level calibrator. The F-IIC value was obtained by applying the L_N values to the standard contour of ASTM E989 (99).

<u>Manufacturer</u>	<u>Model</u>	<u>Description</u>	<u>S/N</u>
IVIE, Inc.	PC-40	Spectrum Analyzer	4587A130
Larson Davis	2541	1/2" Free Field Mic.	1150
Brüel & Kjær	4230	Sound Calibrator	282266
IVIE, Inc.	IE-20B	Noise Generator	741C853
Yorkville	E160P	Powered Loudspeaker	
Bruel & Kjaer	3204	Tapping Machine	84667


F:\MM\MMFILES\Jmb\02\field Acoustics\50879-Spacejoist-3R.doc

TEST RESULTS:

Client: SpaceBist

Tested by: Jason Burggraff

1/3 Oct. Band, Hz	Ln (dB)	Def (dB)
100	50	8
125	45	3
160	44	2
200	38	0
250	34	0
315	32	0
400	31	0
500	29	0
630	28	0
800	28	0
1000	27	0
1250	26	0
1600	25	0
2000	25	0
2500	25	0
3150	24	2
Total Def.		15
IIC	70	



Ln = Normalized Sound Level
 Def = Deficiencies (above IIC contour)

SPECIMEN IDENTIFICATION:

Source Room (upper) 326
 Receive Room (lower) 226

Test Date: 10-Oct-02
 Temp (F): 71.3 RH: 42%

Specimen Description:

Type: Floor/ceiling construction
 Construction: 30 oz. 8 gauge carpet - 3/8" 6 lb. pad - 3/4" Maxxon Underlayment - 3/4" OSB - SpaceBist Metal Web System Truss (20' long, 16" deep, 24" O.C.) fiberglass batting in cavities - 1/2" resilient channel (24" O.C.) - 5/8" gypsum board

Nominal Dimensions:

Sample Area, ft² 248
 Receive Volume, ft³ 1962

Comments: None